Name of Work: Package No -7 Consists Of 7 Works

Annexure-01

EMB

"SECOND AND PART BILL"

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 02-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
13	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work								
	New Drains								
	Ayyappa Road								
	RHS								
	0.00-18.4		1	18.40	0.90		16.56		
	18.40-48.40		1	30.00	0.00		0.00		
	48.40-59.30		1	10.90	0.90		9.81		
	59.30-62.40		1	3.10	0.00		0.00		
	62.40-71.90		1	9.50	0.90		8.55		
	71.90-74.20		1	2.30	0.90		2.07		
	74.20-99.20		1	25.00	0.90		22.50		
	LHS								
	0.00-7.50		1	7.50	0.90		6.75		
	7.50-37.50		1	30.00	0.90		27.00		
	37.50-67.50		1	30.00	0.90		27.00		
	67.50-81.20		1	13.70	0.90		12.33		
	81.20-100.30		1	19.10	0.90		17.19		
	Arch Road								
	LHS								
	0.00-21.20		1	21.20	0.90		19.08		
	21.20-36.70		1	15.50	0.90		13.95		
	36.70-45.70		1	9.00	0.90		8.10		
	45.70-50.20		1	4.50	0.90		4.05		
	50.20-65.30		1	15.10	0.90		13.59		
	65.30-68.60		1	3.30	0.90		2.97		
	68.60-85.80		1	17.20	0.90		15.48		
	85.80-90.30		1	4.50	0.90		4.05		
	90.30-99.40		1	9.10	0.90		8.19		
	99.40-116.60		1	17.20	0.90		15.48		
	116.60-118.00		1	1.40	0.90		1.26		
	118.00-123.60		1	5.60	0.90		5.04		
	123.60-140.10		1	16.50	0.90		14.85		
	140.10-146.20		1	6.10	0.90		5.49		
	146.20-150.60		1	4.40	0.90		3.96		
	150.60-154.30		1	3.70	0.90		3.33		
	2nd Cross Road						228.63		
	LHS								

AEE (VRP) SD

288.63

	0.00-13.00		1	13.00	0.00		0.00		
	13.00-14.50		1	1.50	0.90		1.35		
	.50-39.20		1	24.70	0.00		0.00		
	2nd A Cross RD								
	LHS								
	0.00-8.90		1	8.90	0.90		8.01		
	8.90-28.70		1	19.80	0.90		17.82		
	28.70-58.70		1	30.00	0.90		27.00		
	58.70-63.50		1	4.80	0.90		4.32		
	63.50-65.00		1	1.50	0.90		1.35		
	65.00-76.50		1	11.50	0.90		10.35		
	76.50-98.60		1	22.10	0.90		19.89		
	RHS								
	0.00-1.5		1	1.50	0.90		1.35		
	1.50-11.30		1	9.80	0.90		8.82		
	11.30-12.70		1	1.40	0.90		1.26		
	12.70-21.90		1	9.20	0.90		8.28		
	21.90-24.70		1	2.80	0.90		2.52		
	24.70-33.10		1	8.40	0.90		7.56		
	33.10-35.70		1	2.60	0.90		2.34		
	35.70-53.00		1	17.30	0.90		15.57		
	53.00-63.60		1	10.60	0.90		9.54		
	63.60-71.00		1	7.40	0.90		6.66		
	71.00-98.50		1	27.50	0.90		24.75		
	17th Cross Road								
	LHS								
	0.00-14.40		1	14.40	0.90		12.96		
	14.40-16.80		1	2.40	0.00		0.00		
	16.80-20.50		1	3.70	0.90		3.33		
	20.50-23.00		1	2.50	0.00		0.00		
	23.00-26.50		1	3.50	0.90		3.15		
	26.50-29.50		1	3.00	0.00		0.00		
	29.50-36.20		1	6.70	0.90		6.03		
	36.20-38.10		1	1.90	0.00		0.00		
	38.10-48.20		1	10.10	0.90		9.09		
	48.20-62.50		1	14.30	0.00		0.00		
	62.50-77.50		1	15.00	0.90		13.50		
	77.50-92.50		1	15.00	0.90		13.50		
	92.50-99.40		1	6.90	0.90		6.21		
	99.40-111.90		1	12.50	0.00		0.00		
	111.90-126.90		1	15.00	0.90		13.50		
	126.90-137.30		1	10.40	0.90		9.36		
	137.30-149.70		1	2.40	0.00		0.00		
	RHS								
	0.00-17.00		1	17.00	0.00		0.00		
	17.00-32.00		1	15.00	0.90		13.50		
	32.00-50.50		1	18.50	0.90		16.65		
	50.50-83.30		1	32.80	0.00		0.00		
	83.30-87.10		1	3.80	0.90		3.42		
	87.10-99.60		1	12.50	0.00		0.00		
	99.60-114.60		1	15.00	0.90		13.50		
	114.60-123.80		1	9.20	0.90		8.28		

AEE (WRP) SD

613.35

	123.80-127.00		1	3.20	0.00		0.00		
	127.00142.00		1	15.00	0.90		13.50		
	2.00-149.20		1	7.20	0.90		6.48		
	2nd Main Road								
	0.00-30.00		1.00	30.00	0.90		27.00		
	30.00-60.00		1.00	30.00	0.00		0.00		
	60.00-90.00		1.00	30.00	0.00		0.00		
	90.00-101.60		1.00	7.80	0.90		7.02		
	101.60-131.60		1.00	30.00	0.90		27.00		
	131.60-136.50		1.00	4.90	0.90		4.41		
	136.50-146.20		1.00	9.70	0.00		0.00		
	146.20-176.20		1.00	30.00	0.00		0.00		
	176.20-182.10		1.00	5.90	0.00		0.00		
	New Drains								
	Basava Samathi Layout								
	3rd A Cross Road								
	RHS								
	0.00-19.50		1	19.50	0.90		17.55		
	19.50-27.20		1	7.70	0.00		0.00		
	27.20-35.00		1	7.80	0.00		0.00		
	LHS								
	0.00-21.50		1	21.50	0.90		19.35		
	21.50-34.1		1	12.60	0.00		0.00		
	2th B cross road								
	RHS								
	0.00-27.00		1	27.00	0.90		24.30		
	27.00-57.00		1	30.00	0.90		27.00		
	57.00-77.30		1	20.30	0.00		0.00		
	LHS								
	0.00-9.60		1	9.60	0.90		8.64		
	9.60-36.90		1	27.30	0.00		0.00		
	36.90-55.10		1	18.20	0.90		16.38		
	55.10-63.10		1	8.00	0.00		0.00		
	63.10-66.30		1	3.20	0.90		2.88		
	66.30-77.30		1	11.00	0.00		0.00		
	2nd C Cross Rd								
	RHS								
	0.00-8.70		1	8.70	0.90		7.83		
	8.70-17.30		1	8.60	0.90		7.74		
	17.30-28.90		1	11.60	0.90		10.44		
	28.90-45.10		1	16.20	0.90		14.58		
	45.10-55.70		1	10.90	0.90		9.81		
	55.70-66.40		1	10.70	0.90		9.63		
	66.40-75.40		1	9.00	0.90		8.10		
	LHS								
	0.00-15.40		1	15.40	0.00		0.00		
	15.40-38.10		1	22.70	0.90		20.43		
	38.10-42.40		1	4.30	0.00		0.00		
	42.40-49.60		1	7.20	0.90		6.48		
	49.60-54.30		1	4.70	0.00		0.00		
	54.30-58.10		1	3.80	0.90		3.42		

AEE (VRP) SD

9.12.29

913.32

	58.10-62.20		1	4.10	0.00		0.00		
	62.20-74.00		1	12.40	0.90		11.16		
	d Cross Rd								
	LHS								
	0.00-26.10		1	26.10	0.90		23.49		
	26.10-32.20		1	6.10	0.90		5.49		
	32.20-58.10		1	25.90	0.90		23.31		
	58.10-63.40		1	5.30	0.90		4.77		
	63.40-78.30		1	14.90	0.90		13.41		
	3rd B cross road								
	LHS								
	0.00-18.00		1	18.00	0.90		16.20		
	18.00-43.30		1	25.30	0.90		22.77		
	RHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-44.80		1	14.80	0.90		13.32		
	3rd C Cross Road								
	RHS								
	0.00-27.90		1	27.90	0.90		25.11		
	27.90-39.60		1	11.70	0.90		10.53		
	39.60-44.10		1	4.50	0.90		4.05		
	44.10-45.80		1	1.70	0.90		1.53		
	LHS								
	0.00-18.30		1	18.30	0.90		16.47		
	18.30-27.30		1	9.00	0.90		8.10		
	27.30-45.40		1	18.10	0.90		16.29		
	3rd Main road								
	LHS								
	0.00-25.30		1	25.30	0.90		22.77		
	25.30-33.70		1	8.40	0.00		0.00		
	33.70-58.70		1	25.00	0.00		0.00		
	58.70-67.40		1	8.70	0.00		0.00		
	67.40-79.90		1	12.50	0.00		0.00		
	79.90-91.90		1	12.00	0.90		10.80		
	RHS								
	0.00-4.00		1	4.00	0.00		0.00		
	4.00-5.70		1	1.70	0.90		1.53		
	5.70-24.20		1	18.50	0.00		0.00		
	24.20-33.20		1	9.00	0.00		0.00		
	33.20-43.60		1	10.40	0.90		9.36		
	43.60-57.70		1	14.10	0.00		0.00		
	57.70-66.70		1	9.00	0.00		0.00		
	66.70-78.90		1	12.20	0.90		10.98		
	78.90-92.30		1	13.40	0.90		12.06		
	Nandanavanam Layout								
	Seshadri Nivasa Road #39								
	RHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-39.40		1	9.40	0.90		8.46		
	39.40-50.10		1	1.70	0.90		1.53		
	LHS								
	0.00-11.10		1	11.10	0.00		0.00		

AEE (VRP) SD

1260.81

	11.10-19.10		1	9.00	0.90		8.10		
	Tindlu Road								
	h Cross Rd								
	RHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-60.00		1	30.00	0.90		27.00		
	60.00-90.00		1	30.00	0.90		27.00		
	90.00-118.80		1	28.80	0.90		25.92		
	118.80-147.70		1	28.90	0.00		0.00		
	147.70-156.20		1	8.50	0.90		7.65		
	156.20-167.40		1	11.20	0.00		0.00		
	Tindlu Road								
	9th Cross Rd								
	RHS								
	0.00-22.60		1	22.60	1.20		27.12		
	22.60-26.50		1	4.20	0.00		0.00		
	26.50-56.50		1	30.00	1.20		36.00		
	56.50-86.50		1	30.00	1.20		36.00		
	86.50-116.50		1	30.00	1.20		36.00		
	116.50-119.70		1	3.20	1.20		3.84		
	119.70-134.80		1	15.10	0.00		0.00		
	134.80-158.70		1	23.90	1.20		28.68		
	158.70-162.60		1	3.90	0.00		0.00		
	162.60-169.30		1	6.70	1.20		8.04		
	169.30-187.20		1	17.90	0.00		0.00		
	187.20-190.80		1	3.60	1.20		4.32		
	190.80-195.10		1	4.30	0.00		0.00		
	195.10-200.60		1	5.50	1.20		6.60		
	200.60-211.60		1	11.00	0.00		0.00		
	211.60-236.30		1	24.70	0.90		22.23		
	236.30-243.80		1	7.50	0.00		0.00		
	243.80-256.90		1	13.10	0.90		11.79		
	256.90-270.50		1	13.90	0.00		0.00		
	270.50-277.50		1	7.00	0.00		0.00		
	277.50-304.60		1	27.10	0.90		24.39		
	304.60-311.10		1	6.50	0.00		0.00		
	311.10-330.90		1	19.80	0.90		17.82		
	LHS								
	0.00-14.40		1	14.40	0.90		12.96		
	14.40-31.80		1	17.40	0.90		15.66		
	31.80-40.10		1	8.30	0.00		0.00		
	40.10-70.10		1	30.00	0.90		27.00		
	70.10-79.10		1	9.00	0.90		8.10		
	79.10-80.90		1	1.80	0.00		0.00		
	80.90-94.80		1	13.90	1.20		16.68		
	94.80-105.60		1	10.80	0.00		0.00		
	105.60-117.70		1	12.10	1.20		14.52		
	117.70-125.80		1	8.10	0.00		0.00		
	125.80-141.00		1	15.20	1.20		18.24		
	141.00-145.80		1	4.80	0.00		0.00		
	145.80-159.70		1	13.90	1.20		16.68		
	159.70-171.80		1	12.10	0.00		0.00		

AEE (VRP) SD

1776.15

	171.80-179.20		1	7.40	0.00		0.00		
	179.20-186.60		1	7.40	1.20		8.88		
	36.60-204.20		1	17.60	0.00		0.00		
	204.20-211.20		1	7.00	0.00		0.00		
	211.20-224.40		1	13.20	1.20		15.84		
	224.40-230.70		1	6.30	0.00		0.00		
	230.70-240.30		1	9.60	1.20		11.52		
	240.30-245.50		1	5.20	0.00		0.00		
	245.50-246.70		1	1.20	0.00		0.00		
	246.70-270.40		1	23.70	1.20		28.44		
	270.40-275.80		1	5.40	0.00		0.00		
	275.80-302.80		1	27.00	0.00		0.00		
	302.80-308.50		1	5.70	0.00		0.00		
	308.50-318.50		1	10.00	1.20		12.00		
	318.50-328.00		1	9.50	0.00		0.00		
	328.00-343.60		1	15.60	0.00		0.00		
	343.60-373.60		1	30.00	0.00		0.00		
	373.60-403.60		1	30.00	0.00		0.00		
	403.60-433.60		1	30.00	0.00		0.00		
	433.60-437.60		1	4.00	0.00		0.00		
	LG Enclave Main Road								
	LHS								
	0.00-23.70		1	23.70	0.90		21.33		
	New Drains								
	Naidu Layout								
	Main Road								
	RHS								
	0.00-5.80		1	5.80	0.00		0.00		
	5.80-36.50		1	30.70	0.90		27.63		
	36.50-44.00		1	7.50	0.00		0.00		
	44.00-73.00		1	29.00	0.90		26.10		
	73.00-80.70		1	7.70	0.00		0.00		
	80.70-99.30		1	18.60	0.90		16.74		
	99.30-103.30		1	4.00	0.00		0.00		
	103.30-133.30		1	30.00	0.90		27.00		
	133.30-148.10		1	14.80	0.90		13.32		
	148.10-152.50		1	4.40	0.90		3.96		
	152.50-159.60		1	7.10	0.00		0.00		
	159.60-186.20		1	26.60	0.90		23.94		
	Cross Rd-2								
	LHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-60.00		1	30.00	0.90		27.00		
	60.00-80.20		1	20.20	0.90		18.18		
	RHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-60.00		1	30.00	0.90		27.00		
	60.00-80.00		1	20.20	0.90		18.18		
	Cross Rd-1								
	RHS								
	0.00-30.00		1	30.00	0.90		27.00		
	30.00-60.00		1	30.00	0.90		27.00		

(VRP) SD

22/11/21

	60.00-81.50		1	21.50	0.90		19.35		
	LHS								
	00-30.00		1	30.00	0.90		27.00		
	30.00-43.60		1	13.60	0.90		12.24		
	43.60-46.50		1	2.90	0.00		0.00		
	46.50-48.80		1	2.30	0.90		2.07		
	48.80-57.00		1	8.20	0.00		0.00		
	57.00-81.90		1	24.90	0.90		22.41		
	Mariyamma Block								
	1st Cross Rd								
	0.00-21.80		1	21.80	0.90		19.62		
	21.80-27.00		1	5.20	0.00		0.00		
	27.00-36.10		1	9.10	0.90		8.19		
	Main Road								
	RHS								
	0.00-9.90		1	9.90	0.60		5.94		
	9.90-25.00		1	15.10	0.00		0.00		
	25.00-28.50		1	3.50	0.60		2.10		
	28.50-34.20		1	5.70	0.60		3.42		
	34.20-41.60		1	7.40	0.60		4.44		
	41.60-46.90		1	5.30	0.00		0.00		
	46.90-59.10		1	12.20	0.60		7.32		
	59.10-64.60		1	5.50	0.00		0.00		
	64.60-82.50		1	17.90	0.60		10.74		
	82.50-87.10		1	4.60	0.00		0.00		
	87.10-102.20		1	15.10	0.60		9.06		
	102.20-107.30		1	5.10	0.00		0.00		
	107.30-137.30		1	30.00	0.60		18.00		
	137.30-153.30		1	16.00	0.60		9.60		
	Down side cross road								
	RHS								
	0.00-11.40		1	11.40	0.60		6.84		
	Near Gangamma Gudi								
	4th cross rd								
	RHS								
	0.00-30.00		1	30.00	0.75		22.50		
	30.00-42.30		1	12.30	0.75		9.23		
	42.30-45.50		1	3.20	0.00		0.00		
	45.50-61.40		1	15.90	0.75		11.93		
	61.40-63.90		1	2.50	0.00		0.00		
	63.90-85.90		1	22.00	0.90		19.80		
	85.90-88.10		1	2.20	0.00		0.00		
	88.10-90.90		1	2.80	0.90		2.52		
	90.90-93.40		1	2.50	0.00		0.00		
	93.40-100.20		1	6.80	0.90		6.12		
	100.20-105.10		1	4.90	0.00		0.00		
	105.10-130.50		1	25.40	0.75		19.05		
	130.50-145.90		1	15.40	0.90		13.86		
	145.90-162.10		1	16.20	0.00		0.00		
	162.10-170.20		1	8.10	0.75		6.08		

AEE (VRP) SD

2510.63

	170.20-173.00		1	2.80	0.90		2.52		
	173.00-178.90		1	5.90	0.00		0.00		
	8.90-196.70		1	17.80	0.75		13.35		
	196.70-200.70		1	4.00	0.00		0.00		
	200.70-205.00		1	4.30	0.75		3.23		
	205.00-214.70		1	9.70	0.00		0.00		
	214.70-219.70		1	5.00	0.90		4.50		
	219.70-234.20		1	14.50	0.00		0.00		
	234.20-238.70		1	4.50	0.90		4.05		
	238.70-242.50		1	3.80	0.00		0.00		
	242.50-259.40		1	16.90	0.90		15.21		
	LHS								
	0.00-21.10		1	21.10	0.75		15.83		
	21.10-24.80		1	3.70	0.75		2.78		
	24.80-43.80		1	19.00	0.75		14.25		
	43.80-54.50		1	10.70	0.00		0.00		
	54.50-73.10		1	18.60	0.75		13.95		
	73.10-77.80		1	4.70	0.00		0.00		
	77.80-98.80		1	21.00	0.75		15.75		
	98.80-102.40		1	3.60	0.00		0.00		
	102.40-121.10		1	18.70	0.75		14.03		
	121.10-124.90		1	3.80	0.00		0.00		
	124.90-135.60		1	10.70	0.75		8.03		
	135.60-139.00		1	3.40	0.75		2.55		
	139.00-142.20		1	3.20	0.00		0.00		
	142.20-157.70		1	15.50	0.75		11.63		
	157.70-161.00		1	3.30	0.00		0.00		
	161.00-184.20		1	23.20	0.75		17.40		
	Devappa Layout								
	Main Road								
	LHS								
	0.00-20.20		1	20.20	0.60		12.12		
	20.20-30.80		1	10.60	0.00		0.00		
	30.80-53.70		1	22.90	0.60		13.74		
	53.70-61.00		1	7.30	0.00		0.00		
	61.00-71.10		1	10.10	0.60		6.06		
	71.10-77.90		1	6.80	0.00		0.00		
	77.90-107.90		1	30.00	0.60		18.00		
	107.90-137.90		1	30.00	0.60		18.00		
	137.90-167.90		1	30.00	0.60		18.00		
	167.90-176.60		1	8.70	0.60		5.22		
	RHS								
	0.00-30.00		1	30.00	0.60		18.00		
	30.00-36.70		1	6.70	0.60		4.02		
	36.70-41.00		1	4.30	0.00		0.00		
	41.00-57.60		1	16.60	0.60		9.96		
	57.60-62.10		1	4.50	0.00		0.00		
	62.10-75.10		1	13.00	0.60		7.80		
	75.10-87.40		1	12.30	0.00		0.00		
	Vaishnavi Layout						2800.58		

AEE (VRP) SD

2300.58

	1st Cross Road								
	LHS								
	00-24.80		1	24.80	0.90		22.32		
	24.80-33.70		1	8.90	0.00		0.00		
	33.70-35.00		1	1.30	0.90		1.17		
	35.00-48.00		1	13.00	0.00		0.00		
	48.00-50.50		1	2.50	0.90		2.25		
	50.50-62.80		1	12.30	0.00		0.00		
	62.80-92.80		1	30.00	0.90		27.00		
	92.80-103.70		1	10.90	0.90		9.81		
	Near Gangamma Gudi								
	4th cross rd								
	0.00-15.70		1	15.70	0.90		14.13		
	15.70-21.40		1	5.70	0.00		0.00		
	21.40-34.60		1	13.20	0.90		11.88		
	34.60-37.70		1	3.10	0.90		2.79		
	37.70-63.20		1	25.50	0.90		22.95		
	63.20-67.20		1	4.00	0.90		3.60		
	67.20-71.40		1	4.20	0.90		3.78		
	Muniramaiah Block								
	1st Main Road								
	0.00-25.30		1	25.30	0.90		22.77		
	Miss Slabs						50.00		
						Total Quantity	**2995.03**	**2174.98**	**6514120.00**

AEE (VRP) SD

Contractor Consultant Assistant Engineer Asst, Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 04-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
14	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)								
	New Culverts								
	Arch Road		1	6.70	1.20		8.04		
	17th Cross Road		1	6.80	1.20		8.16		
	18th Cross Road		1	7.50	1.20		9.00		
	19th Cross Road		1	6.90	1.20		8.28		
	3 B cross road		1	7.40	1.20		8.88		
	krishan bhavan road		1	7.40	1.20		8.88		
	2 B cross road		1	6.10	1.20		7.32		
	missing Slabs		1	2.40	1.20		2.88		
	Mariyamma Block								
	1st Cross Rd		1	3.70	1.20		4.44		
	Naidu Layout								
	Main Road								
	Cross Road		1	5.80	1.20		6.96		
	Cross Road 1st		1	6.10	1.20		7.32		
	Cross Road 2nd		1	6.10	1.20		7.32		
						Total Quantity	87.48	5287.34	462537.00

Contractor PMC Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಎಸ್ಟಾಬ್ಲಿಷ್‌ಮೆಂಟ್ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 04-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
15	Providing B S slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. as directed by theEngineer in Charge of the work (excluding GST and Area Leading Charges)								
	New Drains								
	17th Cross Road								
	LHS								
	14.40-16.80		1	2.40	0.90		2.16		
	20.50-23.00		1	2.50	0.90		2.25		
	26.50-29.50		1	3.00	0.90		2.70		
	36.20-38.10		1	1.90	0.90		1.71		
	137.30-149.70		1	12.40	0.90		11.16		
	RHS								
	0.00-17.00		1	17.00	0.90		15.30		
	50.50-83.30		1	32.80	0.90		29.52		
	87.10-99.60		1	12.50	0.90		11.25		
	123.80-127.00		1	3.20	0.90		2.88		
						Total Quantity	**78.93**	**966.46**	**76283.00**

Contractor

Consultant

Karnataka Material Test House Pvt. Ltd. Bangalore

Assistant Engineer

Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 04-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
16	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate)								
	Naidu Layout								
	Main Road								
	RHS								
	5.80-36.50		1	30.70			30.70		
	44.00-73.00		1	29.00			29.00		
	80.70-99.30		1	18.60			18.60		
	103.30-133.30		1	30.00			30.00		
	133.30-148.10		1	14.80			14.80		
	No's						123.10		
	Total Quantity						**273.28**	**532.20**	**145441.00**

246.20

Contractor

PMC

Karnataka Material Test House Pvt Ltd Bangalore

Assistant Engineer

Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತ್ರಿಕರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 02-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
17	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces								
	Naidu Layout								
	Main Road								
	RHS								
	5.80-36.50		1	30.70		0.35	10.75		
	44.00-73.00		1	29.00		0.35	10.15		
	80.70-99.30		1	18.60		0.35	6.51		
	103.30-133.30		1	30.00		0.35	10.50		
	133.30-148.10		1	14.80		0.35	5.18		
						Total Quantity	**43.09**	**98.15**	**4229.00**

Contractor PMC Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House Pvt. Ltd. Bangalore

ನಿವಾಹಕ ಅಭಿಯಂತರರ ಅಧೀನಾಧಿಕಾರಿ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 05-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
23	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (V-III, P.No.36, I.No.5.16C of PWD SR 2021-22).								
	For Asphalt Road								
	Ward No-09								
	BEL 5th Block								
	4th Cross Rd								
	0.00-8.60		1	8.60	(7.10+6.55)/2	0.04	2.35		
	8.60-15.00		1	6.40	(6.55+5.40)/2	0.04	1.53		
	15.00-19.60		1	4.60	(5.40+7.10)/2	0.04	1.15		
	19.60-30.90		1	11.30	(7.10+7.10)/2	0.04	3.21		
	30.90-36.20		1	5.30	(7.10+5.85)/2	0.04	1.37		
	36.20-40.30		1	4.10	(5.85+6.90)/2	0.04	1.05		
	40.30-45.20		1	4.90	(6.90+6.75)/2	0.04	1.34		
	45.20-60.00		1	14.80	(6.75+6.70)/2	0.04	3.98		
	60.00-75.00		1	15.00	(6.70+6.10)/2	0.04	3.84		
	75.00-90.00		1	15.00	(6.10+6.60)/2	0.04	3.81		
	90.00-105.00		1	15.00	(6.60+7.00)/2	0.04	4.08		
	105.00-120.00		1	15.00	(7.00+6.20)/2	0.04	3.96		
	120.00-135.00		1	15.00	(6.20+6.90)/2	0.04	3.93		
	135.00-143.90		1	8.90	(6.90+7.90)/2	0.04	2.63		
	3rd Cross Rd								
	0.00-15.00		1	15.00	(5.90+4.80)/2	0.04	3.21		
	15.00-30.00		1	15.00	(4.80+4.70)/2	0.04	2.85		
	30.00-45.00		1	15.00	(4.70+4.60)/2	0.04	2.79		
	45.00-60.00		1	15.00	(4.60+4.70)/2	0.04	2.79		
	60.00-75.00		1	15.00	(4.70+5.50)/2	0.04	3.06		
	75.00-90.00		1	15.00	(5.50+4.30)/2	0.04	2.94		
	90.00-105.00		1	15.00	(4.30+5.70)/2	0.04	3.00		
	105.00-120.00		1	15.00	(5.70+5.25)/2	0.04	3.29		
	120.00-135.00		1	15.00	(5.25+5.40)/2	0.04	3.20		
	135.00-143.20		1	8.20	(5.40+6.50)/2	0.04	1.95		
	2nd Cross Rd								
	0.00-15.00		1	15.00	(6.30+4.60)/2	0.04	3.27		
	15.00-30.00		1	15.00	(4.60+4.85)/2	0.04	2.84		
	30.00-45.00		1	15.00	(4.85+4.50)/2	0.04	2.81		
	45.00-60.00		1	15.00	(4.50+4.85)/2	0.04	2.81		
	60.00-75.00		1	15.00	(4.85+4.85)/2	0.04	2.91		
	75.00-90.00		1	15.00	(4.85+4.20)/2	0.04	2.72		
	90.00-105.00		1	15.00	(4.20+4.95)/2	0.04	2.75		
	105.00-120.00		1	15.00	(4.95+5.20)/2	0.04	3.05		
	120.00-133.00		1	13.00	(5.20+5.95)/2	0.04	2.90		
	Basava Samathi Layout								
	Ayyappa Road								
	0.00-15.00		1	15.00	(5.35+5.35)/2	0.04	3.21		
	15.00-30.00		1	15.00	(5.35+5.45)/2	0.04	3.24		
	30.00-45.00		1	15.00	(5.45+5.00)/2	0.04	3.14		
	45.00-60.00		1	15.00	(5.00+4.90)/2	0.04	2.97		

105.88

105.188

	60.00-75.00		1	15.00	(4.90+5.60)/2	0.04	3.15		
	75.00-90.00		1	15.00	(5.60+4.75)/2	0.04	3.11		
	90.00-98.20		1	8.20	(4.75+5.25)/2	0.04	1.64		
	For BC								
	4th Block HMT Layout								
	9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
	0.00-15.00		1	15.00	(9.10+9.00)/2	0.04	5.43		
	15.00-30.00		1	15.00	(9.00+9.15)/2	0.04	5.45		
	30.00-45.00		1	15.00	(9.15+8.10)/2	0.04	5.18		
	45.00-60.00		1	15.00	(8.10+9.35)/2	0.04	5.24		
	60.00-75.00		1	15.00	(9.35+9.35)/2	0.04	5.61		
	75.00-90.00		1	15.00	(9.35+8.90)/2	0.04	5.48		
	90.00-105.00		1	15.00	(8.90+8.80)/2	0.04	5.31		
	105.00-120.00		1	15.00	(8.80+8.30)/2	0.04	5.13		
	120.00-135.00		1	15.00	(8.30+7.95)/2	0.04	4.88		
	135.00-150.00		1	15.00	(7.95+9.40)/2	0.04	5.21		
	150.00-165.00		1	15.00	(9.40+8.00)/2	0.04	5.22		
	165.00-180.00		1	15.00	(8.00+9.10)/2	0.04	5.13		
	180.00-186.20		1	6.20	(9.10+11.50)/2	0.04	2.55		
	195.60-210.00		1	14.40	(10.00+6.05)/2	0.04	4.62		
	210.00-225.00		1	15.00	(6.05+6.35)/2	0.04	3.72		
	225.00-240.00		1	15.00	(6.35+6.10)/2	0.04	3.74		
	240.00-255.00		1	15.00	(6.10+6.75)/2	0.04	3.86		
	255.00-270.00		1	15.00	(6.75+6.00)/2	0.04	3.83		
	270.00-285.00		1	15.00	(6.00+6.00)/2	0.04	3.60		
	285.00-300.00		1	15.00	(6.00+5.80)/2	0.04	3.54		
	300.00-315.00		1	15.00	(5.80+6.00)/2	0.04	3.54		
	315.00-330.00		1	15.00	(6.00+6.10)/2	0.04	3.63		
	330.00-345.00		1	15.00	(6.10+7.00)/2	0.04	3.93		
	345.00-360.00		1	15.00	(7.00+6.50)/2	0.04	4.05		
	360.00-375.00		1	15.00	(6.50+6.55)/2	0.04	3.92		
	375.00-390.00		1	15.00	(6.55+6.40)/2	0.04	3.89		
	390.00-405.00		1	15.00	(6.40+6.30)/2	0.04	3.81		
	405.00-420.00		1	15.00	(6.30+7.00)/2	0.04	3.99		
	420.00-435.00		1	15.00	(7.00+6.20)/2	0.04	3.96		
	435.00-450.00		1	15.00	(6.20+6.10)/2	0.04	3.69		
	450.00-465.00		1	15.00	(6.10+6.00)/2	0.04	3.63		
	465.00-480.00		1	15.00	(6.00+6.30)/2	0.04	3.69		
	480.00-495.00		1	15.00	(6.30+6.50)/2	0.04	3.84		
	495.00-510.00		1	15.00	(6.50+7.00)/2	0.04	4.05		
	510.00-525.00		1	15.00	(7.00+6.50)/2	0.04	4.05		
	525.00-540.00		1	15.00	(6.50+7.10)/2	0.04	4.08		
	540.00-555.00		1	15.00	(7.10+6.45)/2	0.04	4.07		
	555.00-563.40		1	8.40	(6.45+8.50)/2	0.04	2.51		
	5th Block HMT Layout								
	17th Cross Rd								
	0.00-30.00		1	30.00	(6.70+4.45)/2	0.04	6.69		
	30.00-60.00		1	30.00	(4.45+5.05)/2	0.04	5.70		
	60.00-90.00		1	30.00	(5.05+4.55)/2	0.04	5.76		
	90.00-120.00		1	30.00	(4.55+5.05)/2	0.04	5.76		
	120.00-151.30		1	31.30	(5.05+6.05)/2	0.04	6.95		
	19th Cross Rd								
	0.00-30.00		1	30.00	(5.90+4.80)/2	0.04	6.42		
	30.00-60.00		1	30.00	(4.80+5.35)/2	0.04	6.09		
	60.00-90.00		1	30.00	(5.35+5.30)/2	0.04	6.39		
	90.00-105.00		1	15.00	(5.30+5.75)/2	0.04	3.32		
	105.00-108.90		1	3.90	(5.75+5.70)/2	0.04	0.89		

3.28.75

328.75

	108.90-120.00		1	11.10	(5.70+5.20)/2	0.04	2.42		
	120.00-150.00		1	30.00	(5.20+6.00)/2	0.04	6.72		
	150.00-154.60		1	4.60	(6.00+6.00)/2	0.04	1.10		
	3rd Main Road								
	0.00-30.00		1	30.00	(5.8+4.9)/2	0.04	6.42		
	30.00-42.30		1	12.30	(4.9+6.00)/2	0.04	2.68		
	42.30-60.00		1	17.70	(6.00+5.00)/2	0.04	3.89		
	60.00-80.00		1	20.00	(5.00+5.80)/2	0.04	4.32		
	80.00-90.00		1	10.00	(5.80+4.90)/2	0.04	2.14		
	90.00-110.00		1	20.00	(4.90+5.40)/2	0.04	4.12		
	110.00-120.00		1	10.00	(5.40+5.40)/2	0.04	2.16		
	120.00-150.00		1	30.00	(5.40+5.25)/2	0.04	6.39		
	150.00-169.80		1	19.80	(5.25+6.15)/2	0.04	4.51		
	BC Road								
	LG Enclave Main Road								
	0.00-15.00		1	15.00	(6.45+5.75)/2	0.04	3.66		
	15.00-30.00		1	15.00	(5.75+6.5)/2	0.04	3.68		
	30.00-45.00		1	15.00	(6.5+6.3)/2	0.04	3.84		
	45.00-60.00		1	15.00	(6.3+5.95)/2	0.04	3.68		
	60.00-75.00		1	15.00	(5.95+5.9)/2	0.04	3.56		
	75.00-90.00		1	15.00	(5.9+5.65)/2	0.04	3.47		
	90.00-105.00		1	15.00	(5.65+5.6)/2	0.04	3.38		
	105.00-120.00		1	15.00	(5.6+5.65)/2	0.04	3.38		
	120.00-135.00		1	15.00	(5.65+5.7)/2	0.04	3.41		
	135.00-150.00		1	15.00	(5.7+5.05)/2	0.04	3.23		
	150.00-165.00		1	15.00	(5.05+5.4)/2	0.04	3.14		
	165.00-180.00		1	15.00	(5.4+5.3)/2	0.04	3.21		
	180.00-195.00		1	15.00	(5.3+5.5)/2	0.04	3.24		
	195.00-210.00		1	15.00	(5.5+6.0)/2	0.04	3.45		
	210.00-225.00		1	15.00	(6.0+6.2)/2	0.04	3.66		
	225.00-240.00		1	15.00	(6.2+5.65)/2	0.04	3.56		
	240.00-241.30		1	1.30	(5.65+5.7)/2	0.04	0.30		
	3rd Cross Road								
	0.00-15.00		1	15.00	(4.2+5.0)/2	0.04	2.76		
	15.00-30.00		1	30.00	(5.0+4.8)/2	0.04	5.88		
	30.00-43.00		1	13.00	(4.8+5.6)/2	0.04	2.70		
	2nd Cross Road								
	0.00-15.00		1	15.00	(5.2+5.9)/2	0.04	3.33		
	15.00-30.00		1	15.00	(5.9+5.3)/2	0.04	3.36		
	30.00-45.00		1	15.00	(5.3+6.15)/2	0.04	3.44		
	45.00-49.60		1	4.60	(6.15+9.10)/2	0.04	1.40		
	1st Cross Road								
	0.00-15.00		1	15.00	(6.4+6.25)/2	0.04	3.80		
	15.00-30.00		1	15.00	(6.25+6.35)/2	0.04	3.78		
	30.00-45.00		1	15.00	(6.35+5.9)/2	0.04	3.68		
	45.00-53.40		1	8.40	(5.9+7.4)/2	0.04	2.23		
	Naidu Layout								
	Cross Rd-2								
	0.00-2.00		1	2.00	(5.50+6.25)/2	0.04	0.47		
	2.00-3.20		1	1.20	0.00	0.00	0.00		
	3.20-15.00		1	11.80	(5.85+6.10)/2	0.04	2.82		
	15.00-30.00		1	15.00	(6.10+5.75)/2	0.04	3.56		
	30.00-45.00		1	15.00	(5.75+5.80)/2	0.04	3.47		
	45.00-60.00		1	15.00	(5.80+5.82)/2	0.04	3.49		
	60.00-75.00		1	15.00	(5.82+5.75)/2	0.04	3.47		
	75.00-84.55		1	9.55	(5.75+5.70)/2	0.04	2.19		
	Cross Rd-1								
	0.00-1.90		1	1.90	(5.20+4.85)/2	0.04	0.38		

CUFT

AEE (VRP) SD

	90-3.00		1	1.10	0.00	0.00	0.00		
	3.00-15.00		1	12.00	(5.72+5.67)/2	0.04	2.73		
	15.00-30.00		1	15.00	(5.67+5.67)/2	0.04	3.40		
	30.00-45.00		1	15.00	(5.67+5.68)/2	0.04	3.41		
	45.00-60.00		1	15.00	(5.68+5.68)/2	0.04	3.41		
	60.00-75.00		1	15.00	(5.68+5.67)/2	0.04	3.41		
	75.00-82.80		1	7.80	(5.67+5.75)/2	0.04	1.78		
	Kalathru Layout								
	Main Road								
	0.00-15.00		1	15.00	(4.30+4.50)/2	0.04	2.64		
	15.00-30.00		1	15.00	(4.50+4.50)/2	0.04	2.70		
	30.00-45.00		1	15.00	(4.50+4.65)/2	0.04	2.75		
	45.00-60.00		1	15.00	(4.65+4.85)/2	0.04	2.85		
	60.00-75.00		1	15.00	(4.85+4.95)/2	0.04	2.94		
	75.00-90.00		1	15.00	(4.95+4.70)/2	0.04	2.90		
	90.00-105.00		1	15.00	(4.70+4.70)/2	0.04	2.82		
	105.00-120.00		1	15.00	(4.70+4.85)/2	0.04	2.87		
	120.00-135.00		1	15.00	(4.85+5.05)/2	0.04	2.97		
	135.00-150.00		1	15.00	(5.05+5.95)/2	0.04	3.30		
	150.00-165.00		1	15.00	(5.95+4.80)/2	0.04	3.23		
	165.00-180.00		1	15.00	(4.80+4.90)/2	0.04	2.91		
	180.00-195.00		1	15.00	(4.90+4.80)/2	0.04	2.91		
	195.00-209.00		1	14.00	(4.80+9.10)2	0.04	3.89		
	Srindhi Layout								
	Cross Road Hair Darshan #57&58								
	0.00-15.00		1.00	15.00	(6.30+4.50)/2	0.04	3.24		
	15.00-30.00		1.00	15.00	(4.50+5.65)/2	0.04	3.05		
	30.00-45.00		1.00	15.00	(5.65+5.65)/2	0.04	3.39		
	45.00-57.00		1.00	12.00	(5.65+5.75)/2	0.04	2.74		
	Ganesha Apartment								
	Cross Road-2								
	0.00-15.00		1.00	15.00	(5.50+5.90)/2	0.04	3.42		
	15.00-30.00		1.00	15.00	(5.90+6.00)/2	0.04	3.57		
	30.00-45.00		1.00	15.00	(6.00+6.00)/2	0.04	3.60		
	45.00-60.00		1.00	15.00	(6.00+6.15)/2	0.04	3.65		
	60.00-70.50		1.00	10.50	(6.15+4.20)/2	0.04	2.17		
	Cross Road-1								
	0.00-13.00		1.00	13.00	(7.80+6.60)/2	0.04	3.74		
	13.00-25.70		1.00	12.70	(6.60+6.10)/2	0.04	3.23		
						Total Quantity	**583.21**	**12252.20**	**7145623.00**

487.62

Contractor

Consultant

Assistant Engineer

Asst, Executive Engineer

AEE (VRP) S

Karnataka Material Testing House Pvt. Ltd. Bangalore

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 05-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
24	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes.(V-III,I No-8.15, P.No-57 of KPWD SR 2021-22)								
	Edge Line								
	Ward No-09								
	BEL 5th Block								
	4th Cross Rd								
	0.00-8.60		2	8.60	0.10		1.72		
	8.60-15.00		2	6.40	0.10		1.28		
	15.00-19.60		2	4.60	0.10		0.92		
	19.60-30.90		2	11.30	0.10		2.26		
	30.90-36.20		2	5.30	0.10		1.06		
	36.20-40.30		2	4.10	0.10		0.82		
	40.30-45.20		2	4.90	0.10		0.98		
	45.20-60.00		2	14.80	0.10		2.96		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-135.00		2	15.00	0.10		3.00		
	135.00-143.90		2	8.90	0.10		1.78		
	3rd Cross Rd								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-135.00		2	15.00	0.10		3.00		
	135.00-143.20		2	8.20	0.10		1.64		
	2nd Cross Rd								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-133.00		2	13.00	0.10		2.60		
	Basava Samathi Layout								
	Ayyappa Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		

	.00-98.20		2	8.20	0.10		1.64		
	Asphalt Road								
	4th Block HMT Layout								
	9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-135.00		2	15.00	0.10		3.00		
	135.00-150.00		2	15.00	0.10		3.00		
	150.00-165.00		2	15.00	0.10		3.00		
	165.00-180.00		2	15.00	0.10		3.00		
	180.00-186.20		2	6.20	0.10		1.24		
	186.20-195.60		2	9.40	0.10		1.88		
	195.60-210.00		2	14.40	0.10		2.88		
	210.00-225.00		2	15.00	0.10		3.00		
	225.00-240.00		2	15.00	0.10		3.00		
	240.00-255.00		2	15.00	0.10		3.00		
	255.00-270.00		2	15.00	0.10		3.00		
	270.00-285.00		2	15.00	0.10		3.00		
	285.00-300.00		2	15.00	0.10		3.00		
	300.00-315.00		2	15.00	0.10		3.00		
	315.00-330.00		2	15.00	0.10		3.00		
	330.00-345.00		2	15.00	0.10		3.00		
	345.00-360.00		2	15.00	0.10		3.00		
	360.00-375.00		2	15.00	0.10		3.00		
	375.00-390.00		2	15.00	0.10		3.00		
	390.00-405.00		2	15.00	0.10		3.00		
	405.00-420.00		2	15.00	0.10		3.00		
	420.00-435.00		2	15.00	0.10		3.00		
	435.00-450.00		2	15.00	0.10		3.00		
	450.00-465.00		2	15.00	0.10		3.00		
	465.00-480.00		2	15.00	0.10		3.00		
	480.00-495.00		2	15.00	0.10		3.00		
	495.00-510.00		2	15.00	0.10		3.00		
	510.00-525.00		2	15.00	0.10		3.00		
	525.00-540.00		2	15.00	0.10		3.00		
	540.00-555.00		2	15.00	0.10		3.00		
	555.00-563.40		2	8.40	0.10		1.68		
	5th Block HMT Layout								
	17th Cross Rd								
	0.00-30.00		2	30.00	0.10		6.00		
	30.00-60.00		2	30.00	0.10		6.00		
	60.00-90.00		2	30.00	0.10		6.00		
	90.00-120.00		2	30.00	0.10		6.00		
	120.00-151.30		2	31.30	0.10		6.26		
	19th Cross Rd								
	0.00-30.00		2	30.00	0.10		6.00		
	30.00-60.00		2	30.00	0.10		6.00		
	60.00-90.00		2	30.00	0.10		6.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-108.90		2	3.90	0.10		0.78		
	108.90-120.00		2	11.10	0.10		2.22		

	0.00-150.00		2	30.00	0.10		6.00		
	150.00-154.60		2	4.60	0.10		0.92		
	3rd Main Road								
	0.00-30.00		2	30.00	0.10		6.00		
	30.00-42.30		2	12.30	0.10		2.46		
	42.30-60.00		2	17.70	0.10		3.54		
	60.00-80.00		2	20.00	0.10		4.00		
	80.00-90.00		2	10.00	0.10		2.00		
	90.00-110.00		2	20.00	0.10		4.00		
	110.00-120.00		2	10.00	0.10		2.00		
	120.00-150.00		2	30.00	0.10		6.00		
	150.00-169.80		2	19.80	0.10		3.96		
	Ward No-09								
	Edge Marking								
	LG Enclave Main Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-135.00		2	15.00	0.10		3.00		
	135.00-150.00		2	15.00	0.10		3.00		
	150.00-165.00		2	15.00	0.10		3.00		
	165.00-180.00		2	15.00	0.10		3.00		
	180.00-195.00		2	15.00	0.10		3.00		
	195.00-210.00		2	15.00	0.10		3.00		
	210.00-225.00		2	15.00	0.10		3.00		
	225.00-240.00		2	15.00	0.10		3.00		
	240.00-241.30		2	1.30	0.10		0.26		
	3rd Cross Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	30.00	0.10		6.00		
	30.00-43.00		2	13.00	0.10		2.60		
	2nd Cross Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-49.60		2	4.60	0.10		0.92		
	1st Cross Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-53.40		2	8.40	0.10		1.68		
	Edge line								
	Naidu Layout								
	Cross Rd-2								
	0.00-2.00		2	2.00	0.10		0.40		
	2.00-3.20		2	1.20	0.00		0.00		
	3.20-15.00		2	11.80	0.10		2.36		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-84.55		2	9.55	0.10		1.91		
	Cross Rd-1								

	00-1.90		2	1.90	0.10		0.38		
	1.90-3.00		2	1.10	0.00		0.00		
	3.00-15.00		2	12.00	0.10		2.40		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-82.80		2	7.80	0.10		1.56		
	Kalathru Layout								
	Main Road								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-75.00		2	15.00	0.10		3.00		
	75.00-90.00		2	15.00	0.10		3.00		
	90.00-105.00		2	15.00	0.10		3.00		
	105.00-120.00		2	15.00	0.10		3.00		
	120.00-135.00		2	15.00	0.10		3.00		
	135.00-150.00		2	15.00	0.10		3.00		
	150.00-165.00		2	15.00	0.10		3.00		
	165.00-180.00		2	15.00	0.10		3.00		
	180.00-195.00		2	15.00	0.10		3.00		
	195.00-209.00		2	14.00	0.10		2.80		
	Srindhi Layout								
	Cross Road Hair Darshan #57&58								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-57.00		2	12.00	0.10		2.40		
	Ganesha Apartment								
	Cross Road-2								
	0.00-15.00		2	15.00	0.10		3.00		
	15.00-30.00		2	15.00	0.10		3.00		
	30.00-45.00		2	15.00	0.10		3.00		
	45.00-60.00		2	15.00	0.10		3.00		
	60.00-70.50		2	10.50	0.10		2.10		
	Cross Road-1								
	0.00-13.00		2	13.00	0.10		2.60		
	13.00-25.70		2	12.70	0.10		2.54		
						Total Quantity	**497.39**	**551.93**	**274525.00**

Contractor PMC Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House Pvt. Ltd. Bangalore

Name of Work: Package No -7 Consists of 7 Works

Date of Measurement : 05-05-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
27	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work.(V-III, P.No-138,I No-20.29, KPWD SR 2021-22).								
	Mariyamma Block								
	1st cross road								
	0.00-10.00		1	10.00	(4.40+4.30)/2	0.15	6.53		
	10.00-21.50		1	11.50	(4.30+4.10)/2	0.15	7.25		
	Ganesh Layout								
	1st C cross road								
	0.00-12.10		1	12.10	(4.90+4.70)/2	0.15	8.71		
	12.10-19.50		1	7.40	(4.70+5.00)/2	0.15	5.38		
	19.50-23.70		1	4.20	(5.00+4.30)/2	0.15	2.93		
	1st B cross road								
	0.00-11.00		1	11.00	(4.75+4.70)/2	0.15	7.80		
	11.00-20.00		1	9.00	(4.70+3.65)/2	0.15	5.64		
							Total Quantity	**44.23**	**7519.21**	**332556.00**
							Total Construction Cost			**42077056.50**
							18% GST			**7573871.00**
							Grand Total			**49650928.00**

Contractor Consultant Assistant Engineer Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97